



Date: Thu 8/1/19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Name	Duration	Start	Finish	August							September				October				November				December	
					7/7	7/14	7/21	7/28	8/4	8/11	8/18	8/25	9/1	9/8	9/15	9/22	9/29	10/6	10/13	10/20	10/27	11/3	11/10	11/17	11/24
35	Frame Walls & Bulk Heads	3 days	Thu 9/26/19	Mon 9/30/19																					
36	Electrical Rough-in	5 days	Tue 10/1/19	Mon 10/7/19																					
37	Core Holes for Plumbing	1 day	Wed 9/25/19	Wed 9/25/19																					
38	Plumbing Rough	1 day	Tue 10/1/19	Tue 10/1/19																					
39	HVAC Rough	5 days	Tue 10/1/19	Mon 10/7/19																					
40	Fire Suppression Rough-in	2 days	Tue 10/1/19	Wed 10/2/19																					
41	Inspections	1 day	Tue 10/8/19	Tue 10/8/19																					
42	Insulate Walls	1 day	Wed 10/9/19	Wed 10/9/19																					
43	Install Drywall	2 days	Thu 10/10/19	Fri 10/11/19																					
44	Tape, Bed and Prime	4 days	Mon 10/14/19	Thu 10/17/19																					
45	Paint First Coat	1 day	Fri 10/18/19	Fri 10/18/19																					
46	Install Storefront Frames & Temp Glass	3 days	Mon 10/21/19	Wed 10/23/19																					
47	Ceiling Grid	1 day	Mon 10/21/19	Mon 10/21/19																					
48	Electrical Trimout and Lights	3 days	Tue 10/22/19	Thu 10/24/19																					
49	HVAC Trim	3 days	Tue 10/22/19	Thu 10/24/19																					
50	Fire Sprinkler Trim	1 day	Tue 10/22/19	Tue 10/22/19																					
51	Fire Alarm Trim	2 days	Tue 10/22/19	Wed 10/23/19																					
52	Millwork & Cabinets	2 days	Tue 10/22/19	Wed 10/23/19																					
53	Plumbing Fixtures	1 day	Thu 10/24/19	Thu 10/24/19																					
54	Above Ceiling Inspection	1 day	Fri 10/25/19	Fri 10/25/19																					
55	Drop Ceiling Tiles	1 day	Mon 10/28/19	Mon 10/28/19																					
56	Install Interior Glass and Doors	3 days	Thu 10/31/19	Mon 11/4/19																					
57	Install View Glass and Railing	2 days	Thu 10/31/19	Fri 11/1/19																					
58	Flooring	3 days	Tue 11/5/19	Thu 11/7/19																					
59	Install Specialites	1 day	Fri 11/8/19	Fri 11/8/19																					
60	Touch up Paint	1 day	Mon 11/11/19	Mon 11/11/19																					
61	Final Clean	1 day	Tue 11/12/19	Tue 11/12/19																					
62	Owner/Architect Punch	1 day	Wed 11/13/19	Wed 11/13/19																					
63	Work Punch List	3 days	Thu 11/14/19	Mon 11/18/19																					
64	Project Completion	1 day	Tue 11/19/19	Tue 11/19/19																					

Date: Thu 8/1/19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			