

# Mayor and Council Communication

**DATE:** 12/13/22

**M&C FILE NUMBER:** M&C 22-1051

**LOG NAME:** 20LONG AND ANGLE CONSTRUCTION CHANGE ORDER 01

**SUBJECT**

(CD 2) Authorize Execution of Change Order Number 1 in the Amount of \$323,125.00 to the Contract with Reyes Group Ltd., for the Construction of Paving, Drainage, and Traffic Signal Improvements for West Long and Angle Avenue Intersection Improvements Project for a Revised Contract Amount of \$2,048,744.00 (2018 Bond Program)

**RECOMMENDATION:**

It is recommended that the City Council authorize the execution of Change Order Number 1 in the amount of \$323,125.00 City Secretary Contract Number 57192 with Reyes Group Ltd., for the construction of paving, drainage, and traffic signal improvements for West Long and Angle Avenue Intersection Improvements Project for a revised contract amount of \$2,048,744.00 (City Project No. 101583).

**DISCUSSION:**

On December 14, 2021, Mayor and Council Communication (M&C) 21-0979, the City Council authorized a contract with Reyes Group Ltd. in the amount of \$1,725,619.00 for the construction of paving, drainage, and traffic signal improvements for the W Long and Angle Avenue Intersection Improvements Project (City Secretary Contract Number 57192, City Project No. 101583).

The anticipated construction start date was February 2, 2022. Construction start was delayed to July 25, 2022, pending completion of the overlapping water replacement project Water Department work was required to be completed prior to intersection reconstruction due to conflicting traffic control requirements. The intersection project also resurfaces the areas within the project limits that were open-cut by the prior project through the intersection

Summary of Construction Services for Contract No. 57192				
Contract	Description	Amount	Total Contract Amount	M&C
Awarded Contract	Execution of a Construction Contract	\$1,725,619.00	\$1,725,619.00	21-0979
Change Order 1	Construction of paving, drainage, and traffic signal improvements	\$323,125.00	\$2,048,744.00	This M&C

Funding is budgeted in the 2018 Bond Program Fund for the purpose of funding the W Long Ave & Angle Ave project.

This project is included in the 2018 Bond Program. Available resources within the General Fund will be used to provide interim financing until debt is issued. Once debt associated with the project is sold, bond proceeds will reimburse the General Fund in accordance with the statement expressing official Intent to Reimburse that was adopted as part of the ordinance canvassing the bond election (Ordinance No. 23209-05-2018) and subsequent actions taken by the Mayor and Council.

Reyes Group Ltd. agrees to maintain its initial M/WBE commitment of 20% that it made on the original contract and extend and maintain that same M/WBE commitment of 20% inclusive of this Change Order No. 1. Therefore, Reyes Group, Inc. remains in compliance with the City's M/WBE Ordinance and attests to its commitment by its signature on the Acceptance of Previous M/WBE Commitment form executed by an authorized representative of its company.

This project is located in COUNCIL DISTRICT 2

**FISCAL INFORMATION / CERTIFICATION:**

The Director of Finance certifies that funds are available in the current capital budget, as previously appropriated, in the 2018 Bond Program Fund for the W Long Ave & Angle Ave project to support the approval of the above recommendation and execution of contract. Prior to expenditures being made, the Transportation and Public Works Department has the responsibility to validate the availability of funds.

**Submitted for City Manager's Office by:** William Johnson 5806

**Originating Business Unit Head:** Lauren Prieur 6035

**Additional Information Contact:** Monty Hall 8662